

LEGEND:

- CONTRACTOR'S ACCESS ROUTE TO WORK SITE
- RSA --- RUNWAY SAFETY AREA
- OFA --- RUNWAY OBJECT FREE AREA
- TSA --- TAXIWAY SAFETY AREA
- TOFA --- TAXIWAY OBJECT FREE AREA
- RSA (U) --- ULTIMATE SAFETY OR OBJECT FREE AREA
- OFA (U) --- ULTIMATE SAFETY OR OBJECT FREE AREA
- TSA (U) --- ULTIMATE SAFETY OR OBJECT FREE AREA
- TOFA (U) --- ULTIMATE SAFETY OR OBJECT FREE AREA
- LOCALIZER CRITICAL AREA
- AIRPORT PERIMETER FENCE
- AIRPORT PROPERTY LINE

- LOW PROFILE BARRICADES
- LIGHTED RUNWAY CLOSURE
- TEMPORARY RUNWAY CLOSURE
- CONTRACTOR'S STAGING AREA
- CONTRACTOR'S PARKING LOT
- PHASE 3A WORK AREA
- PHASE 3B WORK AREA

NOTES:


- PHASE 3 SHALL BE COMPLETED WITHIN 28 CALENDAR DAYS. PHASE 3A AND PHASE 3B SHALL EACH BE COMPLETED WITHIN 14 CALENDAR DAYS.
- ISSUE NOTAM TO CLOSE RUNWAY 2-20 FOR NIGHT WORK (10:00PM - 6:00AM) OR MORNING DAYTIME WORK (7:00AM - 1:00PM). TIMES MAY CHANGE AND ARE SUBJECT TO AIRPORT APPROVAL.
- INSTALL TEMPORARY CLOSURE 'X'S. PLACE LOW PROFILE BARRICADES END TO END AT LOCATIONS INDICATED. A 'NO ENTRY SIGN' SHALL BE INCLUDED WITH BARRICADES AS DETAILED ON SHEET G500.
- SEE CSPP DOCUMENT SECTION 4, TO DETERMINE APPROPRIATE NAVAID FACILITIES AFFECTED AND THOSE WHICH NEED TO BE DEACTIVATED DURING PHASE 3.
- THE FOLLOWING ITEMS SHALL BE PERFORMED DURING PHASE 3:
  - INSTALLATION OF ALL ELECTRICAL WIRING, LIGHTING, AND GUIDANCE SIGNS WITHIN RUNWAY 2-20 SAFETY AREA, INCLUDING WIRING LEADING TO THE ELECTRICAL VAULT
  - RUNWAY PAVEMENT MARKING REMOVAL AND PLACEMENT OF NEW MARKINGS
  - RELOCATION OF EXISTING RUNWAY EDGE LIGHTS INTO NEW WIDER POSITIONS
  - SEEDING AND MULCHING OF DISTURBED AREAS

no.	date	by	ckd	description
0	06/07/16	KTW	KJA	ISSUED FOR BID
	09/30/16	KTW	KJA	ISSUED FOR CONSTRUCTION



9400 WARD PARKWAY  
KANSAS CITY, MO 64114  
816-333-9400  
LICENSEE NO. 000165

date	01-04-2016	detailed	B. HEADY
designed	K. WACHIRA	checked	J. FUEHNE



CITY OF  
COLUMBIA,  
MISSOURI

COLUMBIA REGIONAL AIRPORT

RECONSTRUCTION & EXTENSION OF RW 13-31 & PARTIAL TW B  
CONSTRUCTION SAFETY PHASING PLAN  
PHASE 3

project	88709	AIP contract no.	3-29-0022-40-042
drawing	G103	rev.	0
sheet	10	of	176
file	88709G100.DWG	sheets	

JASON C. FUEHNE  
CIVIL ENGINEER  
2010008951