

Parks & Recreation CIP Progress Report 1st Quarter (Oct - Dec) - Fiscal Year 2008

1st Ward

- Armory Sports Center - Installed automatic flush valves on all toilets/urinals.
- Douglass Pool - Began working on new deck on east side of bathhouse.
- Flat Branch Park Phase II - Installed UV system for spraygrounds. Pedestrian bridge is partially painted and cables have been installed.
- Hickman Pool - Installed ultra-violet system for pool.
- Paquin Park - Reconstructed retaining walls.



Spraygrounds at Flat Branch II

2nd Ward

- Activity and Recreation Center
 - Installed ultra-violet system for pool.
 - Applied seamless epoxy coating to men's shower room walls.
- Auburn Hills Neighborhood Park - Began clearing for grading work.
- Cosmo Park
 - Harris Shelter - Constructed the shelter and completed most of the painting. Striped new parking lot.
 - Antimi Sports Complex - Fabricated 12 steel reinforcing cages for shade structure base construction.
 - Rainbow Softball Center - Began the fence fabric replacement on Purple Field. Began reconstruction of retaining walls.
 - Restroom Replacement - Bid specs for restroom construction and demolition sent to Purchasing Department for bid process.
- Oakland Family Aquatic Center - Received bids for water slide.
- Parks Management Center - Began renovation/construction of new office, restroom, and plotter area. Replaced damaged studs. Completed wall framing. Installed sewer pipe and copper lines for restroom. Began installing insulation and electrical/communication wiring.
- Valleyview Park - Awarded concrete bid for trail improvements.



Harris Shelter at Cosmo Park



Antimi Shade Structure Base



RSC Fence Fabric Replacement

3rd Ward

- Lake of the Woods Restroom - Completed grading and footings. Pre-fab restrooms delivered and set.
- Atkins Ballfields
 - Completed irrigation installation. Testing and adjustments still needed.
 - Completed 25% of fencing installation.
 - Completed 40% of sod installation.
 - Awarded bids for construction of utility building.
- Stephens Lake Park
 - Spraygrounds - Completed dyed concrete slab. Installed estate fencing and concrete apron. Made water connection. Constructed pump house block walls and nearing completion of the roof. Beach fence out to bid.



Stephens Spraygrounds Fence



Stephens Pump House

- Stephens Lake Park - Continued
 - Northeast Rain Garden - Began hardscape construction of rain garden east of Riechmann Pavilion.
 - Waterfall - Rock bid awarded for waterfall construction. Rubber liner has been delivered.



Stephens NE Rain Garden

4th Ward

- County House Trail Ph I - Twin Lakes to Stadium - Staff met with Lutheran School regarding trail alignment. Staff working on obtaining easement.
- Fairview Park Restroom - Completed grading and footings. Pre-fab restroom delivered and set.
- Kiwanis Restroom Replacement - Completed grading and footings. Pre-fab restroom delivered and set.
- Longview Park - Completed shelter construction and playground installation. Working with legal on defining easement for Longview Subdivision access.



Boulders for Stephens Waterfall



Pre-fab Restroom at Fairview

5th Ward

- MKT Trail - Forum and Scott Blvd. Restrooms - Completed grading and footings. Pre-fab restrooms delivered and set.
- MKT Trail - Providence/Stewart - Engineering firm hired to work on lighting design for the box culverts.
- Cosmo-Bethel Park
 - Restroom Replacement - Restroom construction and demo of existing restroom specifications turned in to the Purchasing Department for bid process.
 - Shelter Replacement - Awarded bid to demolish three shelters. Shelter to be constructed with park force account labor.



Longview Shelter Construction

6th Ward

- Cliff Drive Park - Completed installation of new modular play structure.
- Crane Property/South Regional Park - Conducted two public regional park planning meetings and public web survey to gather public input.
- Hinkson Creek Trail - Grnd/Steph Ph I & II -
 - MoDot approved use of non-motorized grant funds for crossing at Old 63 and Hinkson Bridge.
 - Consultants working on preliminary design plans.
- Hinkson Creek Trail Ph III - Rockhill Connector - Non-motorized grant staff hired engineering firm for preliminary design plans and feasibility study.
- Nifong Park
 - Installed new drainage lines for downspouts on Maplewood Barn.
 - Drained lake to lower water level for lake improvements.
- Philips Lake Park - Staff working on master plan for the fishing amenities funded by the MDC Grant. Plan will go to MDC for preliminary approval before an interested parties meeting is held.



Cliff Drive Playground



Regional Park Planning Meeting