

Parks & Recreation CIP Progress Report

2nd Quarter (Jan - March) - Fiscal Year 2007

1st Ward

- Douglass Park & Pool
 - Park - Concrete work for two basketball courts and walking trail out to bid. Razed house at 411 N. 5th Street (in-holding lot). Cleaned up site, seeded, and placed straw.
 - Pool - Completed the stainless steel gutter and installed the climbing wall and shell liner. Rededication scheduled for 1:00 pm, June 16, 2007.
- Flat Branch Park Phase II
 - Completed rough grading.
 - Installed drainage pipe for parking lot and sprayground.
 - Completed grouting boulders and spillways between Locust and Elm Streets.
 - Sprayground bid awarded. Parking lot out to bid.
 - Electrical drawings completed.
 - Planted trees and mulched west side of creek bed.
 - Staff will work with All State Construction to find an alternative way to set bridge so project can proceed.
- Stewart/Providence Underpass
 - Fabricated and installed steel plate covers for storm drains.
 - Nearing completion of concrete trail connections.
 - Dedication scheduled for 2:30 pm, May 12, 2007.



Douglass Park In-holding Lot



Douglass Pool Renovation



New Trees at Flat Branch Park Ph II

2nd Ward

- Cosmo Park
 - Tennis Courts
 - Contractor began to install lights at Cosmo in late April.
 - Landscaping to proceed after light installation.
 - Rededication scheduled for 6:15 pm, May 15, 2007.
 - Antimi Sports Complex
 - Concrete work around new concession area and walkways completed.
 - Widened approach from Black and Gold parking lot.
 - Began backfilling, grading, debris removal, and seeding around new flatwork.
 - Twelve new sets of bleachers assembled and installed.
 - Shade structure order received.
 - Rededication scheduled for 5:45 pm, May 15, 2007.
- Garth Nature Area
 - Installation of dog park fence nearing completion.
 - Dedication scheduled for 10:00 am, May 12, 2007.
- Oakland Bathhouse
 - Family Changing Room - Completed rough in plumbing, hung new doors, and completed cinder block walls.
 - Concession Area - Installed new counters and shelves, hung new interior doors, replaced drop ceiling, and painted walls.



MKT Connection to Elm St. Box



Widened Approach at Antimi



Antimi New Bleachers and Concrete

3rd Ward

- Stephens Lake Park
 - Installed concrete curbing at Riechmann Pavilion parking lot.
 - Sprayground work will proceed pending dry weather.
- Hominy Creek Trail - Stephens to Woodridge
 - Staff has field staked trail centerline.
 - Trail survey work underway.



Oakland Family Changing Room

4th Ward

- Louisville Park (Smith-Manhasset)
 - Installed playground equipment.
 - Delivered soil, graded, and mulched sign bed.



New Playground at Louisville Park

5th Ward

- Cosmo-Bethel Park
 - Playground - Completed rough grading and set boulders and tires. Grouted boulder retaining walls and large tires. Playground bid awarded. Installation will proceed, weather permitting.
 - Shelter - Trenched and installed electrical conduit.



Cosmo-Bethel Playground Site

6th Ward

- Cliff Drive Park - Playground unit received. Installation pending weather and staff availability.
- Hinkson Creek Trail - Grnd/Steph Ph I
 - Field survey work is underway and nearing completion.
 - Preliminary design work is underway and will be submitted to MoDot for their review.
 - Phase I archeological survey of the project area will begin as soon as the contract is executed.
- Hinkson Creek Trail - Grnd/Steph Ph II - Staff is working with HNTB Corporation to execute a contract for design/engineering services.
- Hominy Creek Trail - Steph to Woodridge - (See same under Ward 3)
- Philips Property - Bristol Lake Parkway, access road to the park, has not yet been turned over to the City as a public road. Developer must complete construction of the road, sidewalks, and then finish the area by final grading and seeding the site before the road is accepted as a public road. Once the road is accepted by Public Works, the Department will officially open the lake for fishing.



Cosmo-Bethel Shelter Construction



Philips Lake Access Road



Dog Park at Garth Nature Area