

Parks & Recreation CIP Progress Report 2nd Quarter (Jan - Mar) - Fiscal Year 2008

1st Ward

- Douglass Park - Basketball scoreboard bids closed and tabulated.
- Flat Branch Park Phase II
 - Nearing completion of stone base construction for park sign and plaques. Plaques have been designed and ordered.
 - Pedestrian Bridge - Railing was installed. Stone veneer work completed.
 - Park dedication scheduled for 1:00 pm, May 3.
- Hickman High School
 - Completed tennis fence replacement project.
 - Installed new netting and repaired scoreboard on baseball field.
 - Painted Hickman Pool shell and installed ceramic depth markers.



Flat Branch Stone Park Sign Base



Flat Branch Pedestrian Bridge

2nd Ward

- Activity and Recreation Center - Held interested parties meeting for ARC solar-powered parking lot lights on February 21, 2008.
- Cosmo Park
 - Harris Shelter - Completed construction of curbing and concrete staining. Set electric meter base and installed conduit. Fabricated six picnic tables. Shelter will open for reservations mid-April.
 - Antimi Sports Complex - Constructed four concrete shade support structures and began construction of the next four.
 - Restrooms - Awarded bid for restroom demolition and construction. Demolition scheduled to begin in April.
 - Tennis Courts - Installed parking lot curbing.
- Garth Nature Area - Completed parking lot expansion plans, cost estimates, and presented report to Council.
- Oakland Park/Pool
 - Contractor began deck demolition for water slide installation.
 - Replaced ballfield fence damaged by vandalism.
- Parks Management Center - Completed new office construction in west wing. Began repair work on southeast corner of building.



Hickman Tennis Court Fence



Hickman Ballfield Netting

3rd Ward

- Atkins Ballfields
 - Completed fence post installation for both ballfields.
 - Began testing and adjustments of the irrigation heads.
 - Ballfield lighting bid was awarded. Scoreboard bids closed.
- Eastport Park (Lake of the Woods South) - Developed park master plan options for interested parties meeting to be held in April.
- Hominy Trail Ph I & II - Staff completed a field walk with prospective consultants.
- Lake of the Woods Golf Course Restroom - Acquired easement for water/sewer line. Completed interior electrical work and rough in of interior plumbing. All utilities are stubbed out from the building.



Preparing Hickman Pool for Painting



Harris Shelter in Cosmo Park

- Stephens Lake Park Spraygrounds
 - Installed beach fence around new spraygrounds area, with the exception of the construction access point.
 - Installed and wired pump house electrical transformer and control panels. Continued work on pipe connections.
 - Constructed concrete walk connections to spraygrounds.



Cosmo Tennis Court Lot Curbing

4th Ward

- County House Trail Ph I - Twin Lakes to Stadium - Trail easement survey is scheduled in April.
- Fairview Park Restroom - Completed interior electrical work and rough in of interior plumbing. All utilities are stubbed out from the building.
- Kiwanis Restroom Replacement - Completed interior electrical work and rough in of interior plumbing. All utilities are stubbed out from the building.
- Longview Park - Obtained easement agreement for Longview Subdivision access and submitted for Council approval. Park dedication scheduled for June 14, 2008.
- Louisville Park - Park dedication scheduled for June 14, 2008.



Antimi Shade Structure Support Construction

5th Ward

- Grasslands Park - Developed park master plan options for interested parties meeting to be held in April.
- MKT Trail
 - Restroom at Scott Blvd. - Completed interior electrical work and rough in of interior plumbing. All utilities are stubbed out from the building.
 - Restroom at Forum Blvd. - Completed rough in of interior plumbing. All utilities are stubbed out from the building. New transformer was set and electric has been run to the trail edge.
- Cosmo-Bethel Park
 - Restroom Replacement - Awarded bid for restroom demolition and construction. Demolition scheduled to begin in April.
 - Shelter Replacement - Completed demolition of three shelter cluster. Awarded bids for shelter materials. Shelter construction scheduled to begin in May with force account labor.
 - New Four Tennis Courts - Held interested parties meeting on February 21, 2008.



Oakland Ballfield Fence



PMC Repair Work



Atkins Ballfield Fence Poles

6th Ward

- Crane Property/South Regional Park - Missouri State Park staff has begun the natural resources inventory and completed mapping the cave.
- Grindstone Nature Area - Replacement shelter is out to bid.
- Hinkson Creek Trail - Ph I, II, & III - Held interested parties meeting on January 29, 2008.
- Philips Lake Park - Completion of proposed plan for Missouri Department of Conservation (MDC) grant-funded projects pending contractor making the dam corrections needed to obtain MDC's approval.



Stephens Spraygrounds