

**COMPANY NAME:**  
**LICENSE HOLDER NAME:**  
**PERMIT NUMBER #**

**JOB ADDRESS:**

**507.16 Performance test.**

A performance test shall be conducted upon completion and before final approval of the installation of a ventilation system serving commercial cooking appliances. The test shall verify the rate of exhaust airflow required by Section 507.13, makeup airflow required by Section 508, and proper operation as specified in this chapter. The permit holder shall furnish the necessary test equipment and devices required to perform the tests.

**507.16.1 Capture and containment test.**

The permit holder shall verify capture and containment performance of the exhaust system. This field test shall be conducted with all appliances under the hood at operating temperatures. Capture and containment shall be verified visually by observing smoke or steam produced by actual or simulated cooking, such as with smoke candles, smoke puffers, etc.

**Hoods**

<input type="checkbox"/> Hood (1) Exhaust CFM _____	MUA CFM _____
<input type="checkbox"/> Hood (2) Exhaust CFM _____	MUA CFM _____
<input type="checkbox"/> Hood (3) Exhaust CFM _____	MUA CFM _____
<input type="checkbox"/> Hood (4) Exhaust CFM _____	MUA CFM _____
<input type="checkbox"/> Hood (5) Exhaust CFM _____	MUA CFM _____

**I CERTIFY THAT THE ABOVE LISTED HOOD (S) HAVE BEEN TESTED AND COMPLIES WITH SECTIONS 507.16 AND 507.16.1 OF THE INTERNATIONAL MECHANICAL CODE AS DESCRIBED IN THE AFORE MENTION CODE SECTIONS.**

Authorized Agents Signature: Date:

\_\_\_\_\_  
(Mechanical Contractor)